

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20192738
Address:

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	John DiMauro	Passed	Friday, December 03, 2021

Informational:

1	Misc	The crew core drilled into existing MH 60-182 and installed a section of the 8" Line B pipe. Photos are uploaded.
---	------	---

Informational:

2	Misc	John DiMauro 8/12/2020 3:02 PM
---	------	--------------------------------

The Beemer crew is on site continuing the SS install. Crews are working on both A & B lines. They have run into some rock that has slowed the install down. The crew on the west side has set MH A-1 and Ran the pipe to it. Service lines for lots 147 & 155 are installed at this time. The crew on the east has approx 40'ft of the the B line run and is working on service for lot 165. Photos of the work are uploaded.

Informational:

3	Misc	John DiMauro 8/13/2020 10:40 AM
---	------	---------------------------------

The crews are working on both east and west sides of the site. Progress is slow moving with the amount of rock being excavated. I will return after lunch for further inspection.

Informational:

4	Misc	The Beemer crew is continuing the SS install. The crew on the west end has the line ran to approx 2+28. The crew set MH A-1. Service line for lot 157 is installed at this time.
---	------	--

Informational:
5 Misc

John DiMauro 8/17/2020 10:40 am

The crew is continuing the install of sanitary lines A & B. Crews were digging and breaking rock while I was on site. I will return for further inspection this afternoon.

Informational:
6 Misc

John DiMauro 8/19/2020 10:15 AM

The crew on the west end of the site completed the SS Line A install. The crew set MH A-2 today. The inverts still need to be poured but the pipe install is complete, this includes lots 147 - 150 & 155 - 160.

The crew on the east end continues to break rock for the proper trench size.

Informational:
7 Misc

The Beemer crew is continuing the SS line B install. The crew has set the WYE fitting for service to lot 164. Photos of the work are uploaded.

Corrective Action Required:
8 Misc

John DiMauro 8/25/2020 9:36 AM

KC Testing is on site to run compaction tests for the SS street crossings. I will observe the testing procedure.

Informational:
9 Misc

John DiMauro 8/27/2020 10:31 AM

The crew poured the inverts for the two SS manholes on site. The crew is currently stacking Manholes A-2 & B-2. Photos of the work have been uploaded.

Informational:
10 Misc

The Beemer Construction Company crew is on site working on SS Line A. The crew is in existing MH 60-191 reconstructing the invert for the new pipe stubbed in. Photos of the work will be uploaded when complete.

Comments: