

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20211958
Address: 2020 SW HOOK RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	Tom Taylor	Partial	Tuesday, December 21, 2021

Informational:

1 Misc

11/5/2021 Contractor raised existing manholes MH 1-3, MH 1-4, MH 1-5, MH 1-6 and MH 1-7.

On Monday 12/6/2021 Contractor, Redford Construction cored existing MH 1-4 to begin installing sanitary pipe(8-inch SDR 26 PVC sewer pipe)

On Tuesday 12/07/2021 Contractor, Redford Construction installed 171 LF of 8-inch SDR 26 sanitary pipe and MH 1-1

On 12.08.2021 Wednesday Contractor installed MH 1-2 was installed and 224 LF of sanitary pipe.

On 12.09.2021 Thursday Contractor installed 11 laterals and MH 1-3

On 12.10.2021 Friday Contractor is backfilling the sanitary lines.

On Monday 12.13.2021 Contractor installed 3 service laterals on Line 1 between MH 1-3 and MH 1-4. Construction began on Line 2 sanitary sewer.

12.16.2021 Thursday Contractor, Redford Construction installed MH 2-1 and three laterals.

Informational:

2 Misc

On Monday, 12-20-2021. Redford Excavating resumed Sanitary Sewer installation. Contractor layer approx 80 LF of 8" Sewer pipe and placed (1) lateral for lot 112. Contractor hit rock and it has slow installation of sewer.

On Tuesday, 12-21-2021. Contractor resumed Sanitary Installation for line 2. Approx 100 LF of 8" pipe was placed and (3) laterals where installed as well. Contractor is watering down fill materials to back fill with.

Comments: