

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20214153

Address: 2150 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081
2100 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|-----------------------------------|----------------|----------|---------------------------------|
| Pavement-Curb Construction | Ronald Paynter | Partial | Wednesday, December 22, 2021 |

Informational:

| | | |
|---|------|---|
| 1 | Misc | Richard's crew from ESS laid over 60 yards of KCMMB mix for Black Twig. RP 12-16-21 |
|---|------|---|

Informational:

| | | |
|---|------|---|
| 2 | Misc | Richard's crew hand poured all radius's and curb inlets except for 1 that has the wrong top. Everything is covered with blankets until concrete passes strength test. RP 12-17-21 |
|---|------|---|

Informational:

| | | |
|---|------|--|
| 3 | Misc | Epic Concrete poured 70 cubic yards of 5K KCMMB mix for Over 1400 feet of curbing. CSN was on site doing testing. Curbs were covered with blankets until they pass strength testing. RP 12-20-21 |
|---|------|--|

Informational:

| | | |
|---|------|--|
| 4 | Misc | Epic laid another 60 cubic yards of 5K KCMMB mix for curbing radius's Mike Simpson was on site making cylinders and doing testing. RP 12-22-21 |
|---|------|--|

Comments: