## CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

## **Inspection Summary**

Permit #:PRRES20211820Address:1867 NE PARK RIDGE DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Khanh Nguyen	Failed	Thursday, December 30, 2021
Corrective Action Required:			
1 Misc	<ul> <li>-Complete installing window, trimming, and flashings</li> <li>-Protect plumbing at kitchen/pantry wall; Fb wall from joist space</li> <li>-Securely fasten wiring home runs at max 4.5 ft interval at pantry/garage wall; inside duct chase adjacent to stair</li> <li>-Install 2"x2" washers at garage PFH walls; install tension straps; nail plate w/16d to bottom of header</li> <li>-Install stud shoes for over-bored stud exceeding 40% at service panel</li> <li>-Secure fireplace to framing</li> <li>-Shall protect gas csst line at fireplace box entry with proper sleeve, not foam sleeve please</li> <li>-Provide min (4)2x4 support for I beam at stair; at the other end, solid block underneath I beam point load</li> <li>-Nail ceiling joist at basement soffit</li> <li>-Install a separate bonding clamp for the gas piping</li> </ul>		

Comments: