

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20215945

Address: 2101 SE HAMBLER RD, LEES SUMMIT, MO 640822620 SE RANSON RD, LEES SUMMIT, MO
640821971 SE HAMBLER RD, LEES SUMMIT, MO 640821240 SE HOOK LN, LEES SUMMIT,
MO 640821745 SE HAMBLER RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	Tom Taylor	Partial	Tuesday, January 04, 2022

Informational:

1 Misc

12/30/21 Thursday (SDI Construction)

Contractor installed approximately 140' of 6" Fire Line on the Northside of building.

01/03/22 Monday

Contractor continued installation of 6" Fire Line approximately 140' including 2/45 degree bend

On the NW side of building.

01/04/22 Tuesday

Will installed FH on the fire line.

Comments: