

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20215542  
Address: 1805 SW BLACKSTONE PL, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pool Final - Residential</b>	Patrick Schonfeldt	Failed	Tuesday, January 18, 2022

Corrective Action Required:

1	Misc	CONFIRM AT FINAL BELOW CARRIED FROM BONDING INSPECTION  -POOL SHELL POURED WITHOUT INSPECTION, CONDUCTIVE SHELL REQUIRED TO BE CONNECTED TO THE COPPER GRID AT (4) POINTS UNIFORMLY SPACED AROUND POOL PERIMETER (PER CONTRACTOR VINYL LINER IS BEING INSTALLED, CONFIRM AT FINAL)  -HAVE AUTO POOL COVER ACCESSIBLE TO CONFIRM BONDING LUG ATTACHED AT FINAL  -WATER BOND REQUIRED, MIN 9 SQ INCH CORROSION RESISTANT CONDUCTIVE SURFACE REQUIRED TO BE IN CONTACT WITH WATER AT ALL TIMES, 680.26 (C) (PER CONTRACTOR IN LINE WATER BOND DEVICE BEING INSTALLED, CONFIRM AT FINAL)  - PLOT PLAN NEEDS TO BE REVISED/CLARIFIED TO INDICATE WHERE DECK/POOL IS AT REAR AND PROXIMITY TO PROPERTY LINE, APPROVED PLOT PLANS ONLY SHOWS A DECK WALKING SURFACE ON (2) OF THE (4) SIDES ( PER CONTRACTOR LANDSCAPING WITH STEPPING STONES BEING INSTALLED AT REAR DEEP END OF POOL, CONFIRM AT FINAL)
---	------	--

**Comments:**