

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20211575  
Address: 131 NW JOSHUA DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Michael Harkins	Not Ready	Wednesday, January 19, 2022

Informational:

1           Miscellaneous       : PFH GARAGE PORTAL FRAME ONLY :  
              Correction  
  
  OK TO COVER EXTERIOR FRONT OF GARAGE

Corrective Action Required:

2           Miscellaneous  
              Correction

- add stud shoes at studs bored for DWV 1st floor north 1/2 bath ( no stud shoes)
- address floor joist cut for DWV 1st floor pantry-Hanger at header. Pantry wall is non load bearing
- address (2) 2x10 joists that have been overbored for DWV at 1st floor great room ceiling-Have engineer address correction ( straps are not 32" per engineers letter )
- address tpl joist bored less than 2" from bottom of joist for NM, front entry closet-Have engineer address correction ( not 12" CS-16 per engineers letter)
- address top plates not connect at 1st floor stair wall great room-Have engineer address correction
- attic access garage per plans-Requires 30" min head space and min opening of 22"x30"
- Complete nailing pattern at exterior sheathing-back
- 2 nails per stud and plates at LIB-bed 4 closet ( not nailed )

-Address exterior walls not connected at W.I. Closet/ master bed and Front stair wall/bed 2-Have engineer address correction

**Comments:**