

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20211958
Address: 2020 SW HOOK RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	Tom Taylor	Passed	Tuesday, February 01, 2022

Informational:

1 Misc

11/5/2021 Contractor raised existing manholes MH 1-3, MH 1-4, MH 1-5, MH 1-6 and MH 1-7.

On Monday 12/6/2021 Contractor, Redford Construction cored existing MH 1-4 to begin installing sanitary pipe(8-inch SDR 26 PVC sewer pipe)

On Tuesday 12/07/2021 Contractor, Redford Construction installed 171 LF of 8-inch SDR 26 sanitary pipe and MH 1-1

On 12.08.2021 Wednesday Contractor installed MH 1-2 was installed and 224 LF of sanitary pipe.

On 12.09.2021 Thursday Contractor installed 11 laterals and MH 1-3

On 12.10.2021 Friday Contractor is backfilling the sanitary lines 2 and 3

On Monday 12.13.2021 Contractor installed 3 service laterals on Line 1 between MH 1-3 and MH 1-4. Construction began on Line 2 sanitary sewer.

12.16.2021 Thursday Contractor, Redford Construction installed MH 2-1 and three laterals.

On Wednesday, 12-22-2021. Redford resumes sewer laterals for line 2. Redford installed laterals north and south of the main sewer from MH 1-3, 2-1 and 2-3. Contractor Redford wets project site to keep down the dust down and back fills some of the laterals on the main.

Informational:
2 Misc

On Monday, 12-20-2021. Redford Excavating resumed Sanitary Sewer installation. Contractor layer approx 80 LF of 8" Sewer pipe and placed (1) lateral for lot 112. Contractor hit rock and it has slowed installation of sewer.

On Tuesday, 12-21-2021. Contractor resumed Sanitary Installation for line 2. Approx 100 LF of 8" pipe was placed and (3) laterals were installed as well. Contractor is watering down fill materials to back fill with.

On Thursday, 12-23-2021. Redford Excavation resumed Sanitary Sewer back filling for laterals previously placed. Contractor watered down Shell back fill for proper moisture compaction. Contractor also reinstalled (1) Man Hole riser and lid that had been disturbed.

Informational:
3 Misc

On Monday, 1-3-2022. Redford Excavating resumed Sanitary Sewer installation.

I, Tom Taylor was off on Christmas Holiday's from 12-24-2021 to Monday the 12-28-2021. On Tuesday I was not in due to what I thought was a chest cold. On Wednesday, 12-29-2021. I returned to work. The contractor worked to install Line 4. The contractor installed MH 4-1 and approx 120 LF of 8" PVC pipe. In Late afternoon I was asked to not return to work for the next day until I could show a negative Covid test result. On Thursday I received a COVID test and was found to have contracted the virus. The contractor completed line #4 while I was out including all laterals and back filled.

On Wednesday, 1-05-2021, I returned with a negative test result. The contractor Redford had began installation of line #1. Contractor connected to the existing MH #1-7 and installed 171 LF of 8" pvc pipe. Contractor also installed MH 1 - 1 and approx 120 LF of 8" pvc sewer pipe.

Informational:
4 Misc

On Monday, 1-3-2022. Redford Excavating resumed Sanitary Sewer installation.

On Monday 1.10.2021 contractor is installing Line 4 and 5 laterals.

Informational:
5 Misc

On Monday, 1-3-2022. Redford Excavating resumed Sanitary Sewer installation.

On Monday 1.10.2021 contractor is installing Line 4 and 5 laterals.

On Tuesday 1.11.2021 Contractor is installing sanitary sewer line 4 and laterals

Informational:

6 Misc

On Monday, 1-3-2022. Redford Excavating resumed Sanitary Sewer installation.

On Monday 1.10.2022 contractor is installing Line 4 and 5 laterals.

On Tuesday 1.11.2022 Contractor is installing sanitary sewer line 4 and laterals

On Wednesday 1.12.2022 Contractor installed MH 4-2 and set 2 laterals. Contractor back filled sanitary Line 4.

Comments: