

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20212708
Address: 4705 NE FREEHOLD DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Khanh Nguyen	Not Ready	Tuesday, February 15, 2022

Corrective Action Required:

- | | | |
|---|------|---|
| 1 | Misc | -At 1st fl front bedroom closet, staple wiring min 1.25" away from stud nailing surface |
| | | -Install hangers for ceiling beam connections above 2nd fl bathroom |
| | | -Add another strut to support ridge above 2nd fl or install rafter tie |
| | | -Brace end of lvl roof beam from rotation **2nd fl |
| | | -Fb laundry wall and duct chase from ceiling space above master shower |
| | | -Seal all penetrations of return air space |
| | | -Protect water line at master bathroom/closet wall top plate |
| | | -Pan off return air space above basement rec rm/bedroom wall from soffit space. Seal all penetrations |
| | | -Install 4" duct for basement bathroom fan. See IRC table 1504 |

**OK TO INSULATE

****2/9/22-THIS IS A 2ND FAILED INSPECTION**

****2/15/22-THIS IS A 3RD FAILED INSPECTION. NOT READY FEE ASSESSED**

Comments: