

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20214095
Address: 4813 NE FREEHOLD CT, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Khanh Nguyen	Failed	Tuesday, February 15, 2022

Corrective Action Required:

1	Misc	-Provide 4-stud support for lvl beam at master bath exterior wall; solid block underneath lvl beam point load to I beam below **solid block under lvl beam point load to I beam below. You must move the ducting out of the way and solid block underneath the point load **1/18/22-NOT READY FEE ASSESSED **1/26/22-NOT READY FEE ASSESSED **2/9/22-NOT READY FEE ASSESSED **2/15/22-I CANNOT COMMUNICATE WITH THE ON SITE FRAMER TO CORRECT THE ABOVE.
---	------	---

Comments: