

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20214631
Address: 2151 SW M150 HWY, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	Tom Taylor	Partial	Wednesday, December 22, 2021

Informational:

1 Misc

On Friday 12.17.2021 contractor, ESS installed storm boxes 2-2, 2-3, 2-4, and 2-5. Storm boxes 2-2 and 2-3 had concrete inverts poured.

Informational:

2 Misc

On Monday, 12-21-2021. Emery Sapp installed 126LF of 18" HDPE pipe for line 2 and also place CI 3-1 and back filled.

On Tuesday, 12-21-2021. The contractor resumed storm sewer installation of Sanitary Sewer. Installed Line (1). Tied into existing CI moving to MH 1-2. Also placed 100 LF of 15" HDPE.

On Wednesday, 12-22-2021. Emery Sapp resumed Storm Sewer installation. Contractor installed Pipe from Man Hole 1-2 to 1-3 (74' 15" HDPE) and Structure 1-3 and back filled. Also the approved change to move MH 1-4 was approved by the city to move the structure approx 7' short of the property line because the property owner does not want contractor on the property. The contractor installed that structure as well.

Comments: