

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20200866

Address:

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	Nick Lightner	Passed	Wednesday, February 16, 2022

Informational:

1 Misc

8/11/21 9:30 - The crew has started installing the water line.
15:00 - Crew laid roughly 800 ft of 8" PVC water line down Kline and down Enoch.

Informational:

2 Misc

8/17/21 - Roughly 650 ft of 8" water line was placed.

Informational:

3 Misc

8/18/21 - Roughly 400 ft of 8in water line was installed down Summit View Trail.

8/19/21 - Roughly 200 ft of 8in water line was installed down Summit View Trail, rest of the day was spent back filling.

Informational:

4 Misc

8/23/21 9:00 - Crew is installing fire hydrants STA 6+03.68, STA 5+61.66. Afternoon they started digging.

8/24/21 14:30 - Crew installed 60ft and tied in on water line 4-01, a field change will take place they had to add in an extra 22 degree fitting. When I left they was working on water line 4-03.

8/25/21 13:30 - Crew installed roughly 500 ft of 8" pvc up Saddlebred terr.

Informational:

5 Misc

8/23/21 9:00 - Crew is installing fire hydrants STA 6+03.68, STA 5+61.66. Afternoon they started digging.

8/24/21 14:30 - Crew installed 60ft and tied in on water line 4-01, a field change will take place they had to add in an extra 22 degree fitting. When I left they was working on water line 4-03.

8/25/21 13:30 - Crew installed roughly 500 ft of 8" pvc up Saddlebred terr.

Informational:

6 Misc

8/23/21 9:00 - Crew is installing fire hydrants STA 6+03.68, STA 5+61.66.

Afternoon they started digging.

8/24/21 14:30 - Crew installed 60ft and tied in on water line 4-01, a field change will take place they had to add in an extra 22 degree fitting. When I left they was working on water line 4-03.

8/25/21 13:30 - Crew installed roughly 500 ft of 8" pvc up Saddlebred terr.

Informational:

7 Misc

8/26/21 15:00 - Crew laid roughly 250 ft of 8in pvc up Saddlebred Terr, started laying 6in pvc on Serena Pl, and installed thrust blocks on the 22.5 and 45's.

Informational:

8 Misc

8/27/21 9:40 - Crew is cleaning up the site for the weekend, back filling, setting up esc around boxes. Asked to place orange fencing around open holes. Yesterday they got half the 6in pvc installed.

Comments: