

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20211738
Address: 2061 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Ronald Paynter	Partial	Thursday, February 24, 2022

Informational: 1 Misc	7-29-21 1:48pm There are no inspections needed from me at this time. 8-4-21 10:38am There is no work that requires inspections at this time.
Informational: 2 Misc	Met with Brian from Centric and talked about the project. Don's crew from Larry Bair Excavating was digging trenches for the domestic water line and the fire water line. RP 8-12-21
Informational: 3 Misc	Don's crew from Bair dug up and formed the floor for the back flow vault. RP 8-30-21
Informational: 4 Misc	Back-flow vault has been set, thrust blocks have been poured and back filled. RP 9-3-21
Informational: 5 Misc	Don's crew is sealing and grouting the back-flow vault. RP 9-7-21
Informational: 6 Misc	Don's crew set water and irrigation meters after water tapped the service line. RP 9-17-21
Informational: 7 Misc	Met with Brian to discuss parking lot sub-grade. They have the right geo grid on site (Tenax 302). They are cutting the parking lot down to grade. RP 11-4-21

Informational:

8 Misc

Met with Brian on site. Discussed the requirements concerning the shared-used path behind the building. No exterior work being done today that needed inspection. RP 2-9-22

Informational:

9 Misc

No work being done due to the snow storm. RP 2-17-22

Informational:

10 Misc

No utility or exterior work being done today. RP 2-22-22

Informational:

11 Misc

No exterior work being done today due to snow. RP 2-24-22

Comments: