

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20211246

Address: 1010 NW PRYOR RD, LEES SUMMIT, MO 640811000 NW PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Ronald Paynter	Partial	Wednesday, March 02, 2022

Informational:

1 Misc

ESS has started mass grading after last weeks snow event. RP 2-9-22

Informational:

2 Misc

ESS is still just mass grading the site. Talked with Codi concerning approved set of plans for the lots. He said he will inform his side to submit the plans for approval. RP 2-10-22

Informational:

3 Misc

ESS has finished mass grading for the sites. Still waiting on approved plans before the laying of any utilities. RP 2-15-22

Informational:

4 Misc

No work being done due to the snow storm. RP 2-17-22

Informational:

5 Misc

No utility or exterior work being done today. RP 2-22-22

Informational:

6 Misc

No exterior work being done today due to snow. RP 2-24-22

Informational:

7 Misc

No work being done today that needs inspection. RP 2-25-22

Informational:

8 Misc

Tyler from ESS saw cut the roadway into SWOP. They set manhole A1 and poured the base and invert. RP 2-28-22

Informational:

9 Misc

Tyler's crew removed existing storm structure and all but the last 5 feet of

storm pipe (utilities on the collar). They also laid 119 feet of 24 inch HDPE storm pipe and set end section A-1. RP 3-2-22

Comments: