

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20212128  
Address: 150 NW OLDHAM PKWY, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Aggregate Base</b>	Ronald Paynter	Partial	Friday, March 04, 2022

Informational:  
1 Misc Geogrid Tenax 302 was delivered on site. KAW Valley is preparing the subgrade before laying the stabilization material. RP 3-2-22

Informational:  
2 Misc KAW Valley started rolling out geogrid and covering it with 6 inches of AB3 until the ran out of material. RP 3-3-22

Informational:  
3 Misc KAW Valley still laying down geogrid and AB3. RP 3-4-22

**Comments:**