

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20211958  
Address: 2020 SW HOOK RD, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Construction Inspection</b>	Diana Johnson	Partial	Tuesday, March 08, 2022

Informational:

1 Misc

On 2.21.2022 Redford Construction excavated and installed approximately 898.54 LF of 8-in C-900 pipe. (Line #1)

On 2.22.2022 Line #1 was completed when approximately 334 LF of 6-inch pipe was installed.

On 2.23.2022 Wednesday Redford didn't work nor was there any construction today due to frigid temperatures (8 degrees F and wind chills -5 degrees F)

On 2.24.2022 Thursday contractor didn't work due to inclement weather (18 degrees F)

On 2.25.2022 Friday Contractor installed Water Line #2 approximately 336 LF of 8-inch C900 pipe.

On 2.28.2022 Monday Contractor installed approximately 650 LF of Water Line #2

Informational:

2 Misc

On 3.1.2022 Contractor, Redford Construction Installed approximately 650. LF of Water Line 5. Contractor began installing waterline #4 but encountered rock and switched to installing fire hydrants on installed lines

On 3.2.2022 contractor installed approximately 500 LF of Water Line 2

On 3.3.2022 contractor dug out rock and installed installed water line #2 and poured thrust block on line #6. Thrust blocks were poured for Lines #1,2, one quarter of line #4, Line 5, and Line #6. Line #3 and three-fourths of Line #4 remain undone.

On 3.4.2022. Contractor Backfilled waterlines #1,2,5,and 6 and graded the project site.

John M. Jackson

On 3.8.2022 Contractor continued work on water line # 4 installation. Contractor was breaking through rock, so progress is slow. Contractor was able to use acceptable backfill to cover water line. Conditions are extremely muddy onsite.

**Comments:**