

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20220363  
Address: 3990 SW FLINTROCK DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sanitary Sewer Construction Inspection</b>	Eric Sharp	Partial	Monday, March 28, 2022

Informational:		
1	Misc	Redford working on sanitary line A finished to MH A-2 and capped upstream. Also laid laterals for lots 177 & 180. Was working on backfilling portions above line leaving a location for compaction testing on Monday and ditch checks for 4 laterals to pour flowable fill on Monday. 3/26/22 ES
Informational:		
2	Misc	Heath's crew working on sanitary line A. Had pipe installed to MH A-3 and installed laterals for lots 176 and 182. Tracer wire and anode installed on each lateral to pipe extending above grade. Had started working on pipe out of MH A-3 late in day.
Informational:		
3	Misc	KCTE was on-site doing compaction testing on roadway portions and laterals extending out of the roadway. 3/28/22 ES

**Comments:**