

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20220363
Address: 3990 SW FLINTROCK DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	Eric Sharp	Partial	Tuesday, April 05, 2022

Informational: 1 Misc	Redford working on sanitary line A finished to MH A-2 and capped upstream. Also laid laterals for lots 177 & 180. Was working on backfilling portions above line leaving a location for compaction testing on Monday and ditch checks for 4 laterals to pour flowable fill on Monday. 3/26/22 ES
Informational: 2 Misc	Heath's crew working on sanitary line A. Had pipe installed to MH A-3 and installed laterals for lots 176 and 182. Tracer wire and anode installed on each lateral to pipe extending above grade. Had started working on pipe out of MH A-3 late in day.
Informational: 3 Misc	KCTE was on-site doing compaction testing on roadway portions and laterals extending out of the roadway. 3/28/22 ES
Informational: 4 Misc	Heath's crew working on sanitary line A. Worked from MH A-3 and installed MH A-4, started working towards MH A-5. They had installed lateral for lot 175 and working on 184. Tracer wire and anode installed on the lateral to pipe extending above grade. 3/29/22 ES
Informational: 5 Misc	Heath's crew working on sanitary line B. Working from MH B-1 towards MH B-2. 4/5/22 ES

Informational:

6

Misc

Heath's crew worked on Sanitary line B got pipe laid up to and including the base of MH B-2. Were pouring inverts on MH B-1 and A-5. KCTE was on site performing compaction testing on roadway areas and service laterals. 4/5/22
ES

Comments: