

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20221062

Address: 904 NW PRYOR RD, LEES SUMMIT, MO 64081908 NW PRYOR RD, LEES SUMMIT, MO 64081900 NW
PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Ronald Paynter	Partial	Thursday, April 14, 2022

Informational:		
2	Misc	Chlorinated they water line. Tyler's crew was laying conduit for electrical the rest of the day. RP 4-11-22

Informational:		
3	Misc	Dechlorinated the water line. Tyler's crew laid conduit for Every the rest of the day. RP 4-12-22

Informational:		
4	Misc	Pulled first Bac T sample and delivered to Keystone Laboratories for testing. Tyler's crew still working on conduit for Every. RP 4-13-22

Informational:		
1	Misc	No utility work or grading being done today. RP 4-6-22

Informational:		
5	Misc	Pulled second sample for Bac Testing, no other work being done on site today. RP 4-14-22

Comments: