

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20220445
Address: 900 NW BLACK TWIG CIR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	Ronald Paynter	Partial	Friday, April 15, 2022

Informational:

1	Misc	Rudy's crew laid 150 feet of C 900 water pipe. They also set the fire hydrant at station 2+44. RP 4-12-22
---	------	---

Informational:

2	Misc	Rudy's crew laid another 500 feet of C 900 water pipe. They also set 2 more fire hydrants. RP 4-13-22
---	------	---

Informational:

3	Misc	Rudy's crew laid another 150 feet of C 900 water pipe for line A. They also set another fire hydrant. RP 4-14-22
---	------	--

Informational:

4	Misc	Rudy's crew laid 50 feet of C 900 water pipe. They also set 1 fire hydrant and backflow vault. RP 4-15-22
---	------	---

Comments: