

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20216366

Address: 3635 NE AKIN DR, Unit:WTR, LEES SUMMIT, MO 640643691 NE AKIN DR, Unit:WTR, LEES SUMMIT,
MO 640643695 NE AKIN DR, Unit:WTR, LEES SUMMIT, MO 640643635 NE AKIN DR,
Unit:A, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Adam Nacke	Partial	Monday, April 18, 2022

Informational:

1 Misc 2-4-22 AN crew is not working today because of the snow storm...

Informational:

2 Misc 2-7-22 AN No work being done today

Informational:

3 Misc 2-8-22 AN 10:00am No work being done

Informational:

4 Misc 2-14-22 AN no work being done today

Informational:

5 Misc 3-1-22 AN. No work being done on 2-28-22 , 3-1-22

Informational:

6 Misc 3-2-23 AN no work being done.

Informational:

7 Misc 3-3-22 AN no work being done

Informational:

8 Misc 3-14-22 , 3-15-22 still waiting on parts no one working water main

Informational:

9 Misc 3-16-22 AN no work being done today

Informational:

10 Misc 3-22-22 AN rained, no work being done and still waiting on parts

Informational:

11 Misc 3-23-22 AN no work being done
3-24-22 no work
3-25-22 no work

Informational:
12 Misc 3-28, 3-29, 3-30, 3-31, 4-1 no work being done

Informational:
13 Misc No utility work being done. Framers working in building 15 on SW corner of lot. 4/13/22 ES

Informational:
14 Misc Building work continued as well as Holthouse crew working on water line. 4/14/22 ES

Informational:
15 Misc Building work continued and Holthouse crew working on water line. 4/15/22 ES

Informational:
16 Misc No building work being done. Holthouse crew started construction of the second water line for middle buildings. 4/18/22 ES

Comments: