

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20211697  
Address: 4737 NE JAMESTOWN DR, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sidewalk Inspection</b>	Eric Sharp	Passed	Monday, April 25, 2022

Corrective Action Required:

1	Misc	Sidewalk was framed up with aggregate in and compacted. However, both sides of driveway where the sidewalk meets had water standing between curb and sidewalk and soft spots. Spoke with Colby and builder's(SAB) PM, they will stop 1-2 panels short of the driveway and then pump out water and dugout soft spots and recompact. 4/14/22 ES
---	------	---

Informational:

2	Misc	Sidewalk was framed up with aggregate in and compacted. This was for the two area next to driveway. Area had been dug out, dried and fresh rock out in and compacted. 4/15/22 ES
---	------	--

Informational:

3	Misc	Sidewalk meets LS and Ada specs. 4/22/22 ES
---	------	---

**Comments:**