

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20193055
Address: 1701 SE OLDHAM PKWY, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	John Jackson	Passed	Tuesday, April 19, 2022

Informational:

1	Misc	Contractor chlorinated the 12" & 8" Line on 3/20/20 . On 3/23/20 contractor began De-chlorinated . De-chlorination completed @ 5:00pm.
---	------	--

Informational:

2	Misc	On Thursday, 4-09-2020 CL Excavation began installation of the 8" AWWA C900 Fire Line waterline. Contractor installed approx. 200 LF. Of main and a visual inspection was conducted by myself. I informed the contractor that additional rock needed to be place up under the waterman. Contractor compiled adding additional rock forward.
---	------	---

Informational:

3	Misc	On Friday, 4-10-2020. The contractor resumed installation of Fire Line, 8" waterline. Installed approx. 300 LF of main with all deflection bends required through that section on pipe installed. My visual inspection was completed for proper rock fill and back filling.
---	------	---

Informational:

4	Misc	On Friday, 4-10-2020. The contractor resumed installation of 8" Fire Line waterline. Installed approx. 300 LF of main with all deflection bends required through that section on pipe installed. My visual inspection was completed for proper rock fill and back filling.
---	------	--

Informational:

5	Misc	On Sat. 4-11-2020, The Contractor resumed installation of the 8" Fire Linewater main. Installed Approx. 260 LF of 8' water line and back filled.
---	------	--

Informational:		
6	Misc	No work was performed on Monday, 4-13-2020. To Wet.
Informational:		
7	Misc	Wednesday, 4-15-2020, CL Excavating resumed Fire line 8" water-main installing approx. 260 LF of water line.
Informational:		
8	Misc	On Thursday, 4-16-2020. C&P Excavations resumed installation of the 12" water main. Contractor placed approx. 150 LF of main with necessary bends to around sta. 32+50. Contractor was told on yesterday to place flowable fill over water line where it crosses roadway. That was not placed and soil back fill was placed instead. Also contractor used concrete bags for thrust blocks. Will discuss Contractors method to follow spec's.
Informational:		
9	Misc	On Thursday, 4-16-2020. C&P Excavations resumed installation of the 8" Fire Line water main. Contractor placed approx. 150 LF of main with necessary bends. Also contractor used concrete bags for thrust blocks. Will discuss Contractors method to follow spec's.
Informational:		
10	Misc	On Friday, 4-17-2020. No work was performed. Rained!
Informational:		
11	Misc	On Thursday, 4-16-2020. C&P Excavations resumed installation of the 8" Fire Line water main. Contractor placed approx. 150 LF of main with necessary bends. Also contractor used concrete bags for thrust blocks. Will discuss Contractors method to follow spec's.
Informational:		
12	Misc	On Friday, 4-17-2020. No work was performed. Rained!
Informational:		
13	Misc	On 4-20-2020. CL Excavation resumed installation of the 8" fire line. Almost at tie - in at sta.16+19.75.
Informational:		
14	Misc	On Thursday, 4-16-2020. C&P Excavations resumed installation of the 8" Fire Line water main. Contractor placed approx. 150 LF of main with necessary bends. Also contractor used concrete bags for thrust blocks. Will discuss Contractors method to follow spec's.
Informational:		
15	Misc	On Friday, 4-17-2020. No work was performed. Rained!
Informational:		
16	Misc	On 4-20-2020. CL Excavation resumed installation of the 8" fire line. Almost at tie - in at sta.16+19.75.
Informational:		
17	Misc	On Tuesday, 4-21-2020. CL Excavating installed (2) fire hydrants on the fire line and placed approx. 40 LF of 8" water line for the fire line. Also completed some grading.
Informational:		
18	Misc	On Thursday, 4-16-2020. C&P Excavations resumed installation of the 8" Fire Line water main. Contractor placed approx. 150 LF of main with necessary bends. Also contractor used concrete bags for thrust blocks. Will discuss Contractors method to follow spec's.
Informational:		
19	Misc	On Friday, 4-17-2020. No work was performed. Rained!

Informational:

20 Misc

On 4-20-2020. CL Excavation resumed installation of the 8" fire line. Almost at tie - in at sta.16+19.75.

Informational:

21 Misc

On Tuesday, 4-21-2020. CL Excavating installed (2) fire hydrants on the fire line and placed approx. 40 LF of 8" water line for the fire line. Also completed some grading.

Informational:

22 Misc

On Wednesday, 4-22-2020. CP Excavation resumed 8" Fire line. Installed approx. 80 LF with necessary bends. And Thursday 4-23-2020. The contractor installed another 100 LF of fire line. The rain Wednesday night caused contractor to not bring in regular crew size so only (2) Forman's showed and laid pipe around sta. 14+00.

Comments: