

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20193055  
Address: 1701 SE OLDHAM PKWY, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:              | Inspector:  | Outcome: | Date:                   |
|--------------------------|---|----------|-------------------------|
| <b>Storm - Pipe</b>      | John Jackson  | Partial  | Tuesday, April 19, 2022 |
| Informational:<br>1 Misc | 3-31-2020 Contractor installed approx. 150 LF of 12" HDPE pipe for line 1200 and back filled.   |          |                         |
| Informational:<br>2 Misc | 3-31-2020 Contractor installed approx. 150 LF of 12" HDPE pipe for line 1200 and back filled.   |          |                         |
| Informational:<br>3 Misc | 3-31-2020 Contractor installed approx. 150 LF of 12" HDPE pipe for line 1200 and back filled.   |          |                         |
| Informational:<br>4 Misc | On Thursday, 4-09-2020. CL Excavating Began the installation of line 100 starting at 104 DB 30" Nyloplast Db at sta. 5+40.69. Contractor installed approx. 100 LF. Of 24" HDPE pipe with rock fill. |          |                         |
| Informational:<br>5 Misc | On Thursday, 4-09-2020. CL Excavating Began the installation of line 100 starting at 104 DB 30" Nyloplast Db at sta. 5+40.69. Contractor installed approx. 100 LF. Of 24" HDPE pipe with rock fill. |          |                         |
| Informational:<br>6 Misc | On Friday, 4-10-2020. Contractor resumed installation of the storm sewer. Contractor installed approx. 130 LF of 24" storm sewer and set 105 DB - 30" Nyloplast on line 100.                        |          |                         |
| Informational:<br>7 Misc | On Thursday, 4-09-2020. CL Excavating Began the installation of line 100  |          |                         |

starting at 104 DB 30" Nyloplast Db at sta. 5+40.69. Contractor installed approx. 100 LF. Of 24" HDPE pipe with rock fill.

Informational:

8 Misc

On Friday, 4-10-2020. Contractor resumed installation of the storm sewer. Contractor installed approx. 130 LF of 24" storm sewer and set 105 DB - 30" Nyloplast on line 100.

Corrective Action Required:

9 Misc

On Sat. 4-11-2020 It was determined during installation of 106-DB Nyloplastic DB, the flow line elev. in-for the 10" HDPE pipe was approx. 1 in. Lower then the 18" HP pipe. The elev. difference should be .38 higher then the 18" flow line in. Contractor has stop all pipe installation for that intersecting DB and will have another Nyloplastic base made. Contractor continued to install 60 LF10" pipe from 105-DB towards 301 DB.

Comments: