

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20215185
Address: 2035 SW WHEATFIELD CT, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Mitchell Schwarz	Failed	Friday, May 06, 2022

Corrective Action Required:

2	Misc	<ul style="list-style-type: none">-uncover PFG at garage to inspect nailing to header-missing anchor bolt at PFG-block sheathing breaks in garage-7 stands under beam in garage per plans-anchor bolt within 12" of plate ends in garage. But not closer than 7x the bolt diameter-uncover lvls at beck for inspection-fire block above fire place seal all gaps and penetrations-address rafters landing on blocks in master-3 studs under lvl in master walk in closet-fire block master closet window furr down-address from door wall framing plans call for 3 king 1 trimmer-uncover covered from porch for inspection-fire block bed 2 closet into furr down-fire block furr out in bed 2 bath-have engineer address the framing of his area-3 2x10 above bed 2 per plans-roof supports landing on non load bearing wall bed 2-anchor steel columns in basement-missing steel column in basement
---	------	--

Comments: