

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20220445  
Address: 900 NW BLACK TWIG CIR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Site Visit</b>	Eric Sharp	Partial	Wednesday, May 18, 2022

Informational:

1	Misc	Too wet to work today with last nights rain, plus more rain coming to the area. No erosion issues to report. RP 3-22-22
---	------	---

Informational:

2	Misc	No utility work or grading being done today. RP 4-6-22
---	------	--

Informational:

3	Misc	Only work being done on site is grading dirt hauled in from lots 11 and 12. RP 4-19-22
---	------	--

Informational:

4	Misc	Rudy's crew completed tie in on water main and began digging tap holes. 5/9/22 ES
---	------	---

Rudy's crew continued working on tap holes and began putting meters in and digging across black twig for their connections. 5/10/22 ES

Rudy's crew continued digging tap holes, street crossing and setting meters up. 5/11/22 ES

Rudy's crew was working on completing all meter setups. 5/12/22 ES

**Comments:**

