

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20212128  
Address: 150 NW OLDHAM PKWY, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sidewalk Inspection</b>	Eric Sharp	Partial	Thursday, May 19, 2022

Informational:  
1 Misc Met with Mike from Epic concrete on-site. Went over the speed check/raised walk going through parking lot. Inspected this area and it was framed up with aggregate in and compacted. 4/25/22 ES

Informational:  
2 Misc Spoke with Mike at Epic concrete, they poured upper portion of sidewalk and framed up curbing and other areas. 5/4/22 ES

Informational:  
3 Misc Mike's crew poured more sections of sidewalk today along north side of building and in front of building. 5/9/22 ES

Informational:  
4 Misc Mike's crew with Epic was working on sidewalks leading into parking lot area. 5/16/22 ES

Mike's crew continued working on sidewalks on side and front parking lot areas of building. 5/17/22 ES

Mike's crew continued working on sidewalks in middle of parking area and front of building. 5/18/22 ES

**Comments:**