

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20220518
Address: 3545 SE CORBIN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Shawn Hoffman	Failed	Friday, May 27, 2022

Corrective Action Required:

1	Miscellaneous Correction	-Provide 2 rows 16d sinkers 3" oc at top plate -Insulate and block cantilever over garage and rec room -Nail corner studs at great room/ entry wall -Floor receptacle at great room stairs -No deck present at time of inspection
---	--------------------------	---

Comments: