

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20200776  
Address: 114 SE DOUGLAS ST, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Surface</b>	Joe Starlin	Partial	Friday, May 27, 2022

Informational:  
1            Misc            10/26/21 Tuesday (Wil-Pav Co.)  
Contractor laying Type 5V for surface coat over milled street area of SE Main Street. Contractor started asphaltting around 3:45PM. Surface was tacked before asphalt was laid. Approximately 100 tons of asphalt will be installed today on SE Main Street.

Informational:  
2            Misc            5/27/22 Friday ( Wil - Pav )  
Contractor is laying asphalt along the Westside of Douglas St where new sidewalks and curbs have been installed for the newly constructed Downtown Apartment. Approximately 340' length and 2.5' wide will be installed.

**Comments:**