



CITY OF LEE'S SUMMIT
CODES ADMINISTRATION
220 SE GREEN ST.
P.O.BOX 1600

PHONE:
816-969-1200

FAX:
816-969-1201

Inspection Summary

Permit #: PRCOM20100231, Building Permit - Commercial
Address: 930 NW BLUE PKWY, Unit:P, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
In-wall Inspection	Khanh Nguyen	Failed	Friday, January 21, 2011

Corrective Action Required
1 MISC

AREAS OF WALL COVERED BEFORE INSPECTION

*DO NOT COVER WALL UNTIL APPROVED

Corrective Action Required
2 P308 PIPING
SUPPORT

SUPPORT PVC (2" OR SMALLER) AT MID-HEIGHT

Corrective Action Required
3 MISC

INSTALL BLOCKINGS IN BATH ROOMS FOR GRAP BARS, INCLUDING THE 18" VERTICAL GRAP BAR. VERTICAL GRAP BAR SHALL BE INSTALLED 39-41" FROM BACK WALL AND 39-41" ABOVE FLOOR

Corrective Action Required

4 E330 Metal-Clad Cable:
Type MC

SECURELY FASTEN MC CABLE WITHIN 12" OF BOX AT EXPOSED WALL ON THE OTHER SIDE OF TENANT

Underslab Plumbing Inspection - Commercial Khanh Nguyen Passed

Friday, January 21, 2011

Comments: