

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20213590

Address: 3713 SW WALSH DR, LEES SUMMIT, MO 640823715 SW WALSH DR, LEES SUMMIT, MO 640823717
SW WALSH DR, LEES SUMMIT, MO 640823711 SW WALSH DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Patrick Schonfeldt	Failed	Thursday, June 02, 2022

Corrective Action Required:

1 Misc

UNIT 3711:
COMPLETE, OK TO INSULATE AND ROCK

UNIT 3713:
COMPLETE, OK TO INSULATE AND ROCK

UNIT 3715:
-seal all top plate penetrations garage
-nail stud shoe at 1st floor powder bath
-(5) 2x4 stud pack at garage wall lvl wall bearing per plans
-Have engineer with truss manufacturer address the gable truss top chord has been removed, see above 2nd floor bath at firewall (repair per engineer letter)

UNIT 3717:
COMPLETE, OK TO INSULATE

Comments: