

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20216411
Address: 710 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Fire Line Construction Inspection	Eric Sharp	Partial	Friday, June 03, 2022

Informational:

1 Misc

Richard's crew performed fire line tie in. Using all epoxy coated fittings; 8"x6" tee, solid sleeves, 6" gate valve and anchor coupling. Once installed wrapped all components with poly wrap and taped up. Will perform tracer wire tie in when continuing construction of pipe from valve to back flow vault. 5/27/22 ES

Richard's crew was working on getting fire line ran from valve out to where the vault will be set. Vault won't be delivered til 6/7 or so. 6/3/22 ES

Comments: