

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20221062

Address: 904 NW PRYOR RD, LEES SUMMIT, MO 64081908 NW PRYOR RD, LEES SUMMIT, MO 64081900 NW
PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Eric Sharp	Partial	Monday, June 06, 2022

Informational:

1 Misc

No utility work or grading being done today. RP 4-6-22

Informational:

2 Misc

Chlorinated they water line. Tyler's crew was laying conduit for electrical the rest of the day. RP 4-11-22

Informational:

3 Misc

Dechlorinated the water line. Tyler's crew laid conduit for Evergy the rest of the day. RP 4-12-22

Informational:

4 Misc

Pulled first Bac T sample and delivered to Keystone Laboratories for testing. Tyler's crew still working on conduit for Evergy. RP 4-13-22

Informational:

5 Misc

Pulled second sample for Bac Testing, no other work being done on site today. RP 4-14-22

Informational:

6 Misc

Tyler's crew worked on a different site today. No work being done today. RP 4-15-22

Informational:

7 Misc

Second Bac T sample passed testing. Dirt crew is on site grading for the removal of the retaining wall. RP 4-18-22

Informational:

8 Misc

Contractor started dismantling the retaining wall. RP 4-19-22

Informational:

9 Misc

John from ESS started assembling the new retaining wall. Mike from CFS Engineering is doing the third party inspections for the wall. RP 4-21-22

Informational:

10 Misc

John's crew still building the retaining wall. RP 4-22-22

Informational:

11 Misc

No work being done today. 4/28/22 ES

Informational:

12 Misc

Rudy's crew began working on water service lines before being rained out. 4/29/22 ES

Informational:

13 Misc

Rudy's crew working on water services and storm line B. 5/3/22 ES

ESS doing dirt work. 5/9/22 ES

ESS doing dirt work. 5/10/22 ES

ESS doing dirt work. 5/11/22 ES

Could not perform sanitary sewer tests today as lot was too wet and muddy for Jeremiah to get his truck into the area. 5/27/22 ES

No site work being done today. Had to call off sewer testing as unable to get truck or equipment back to manholes. 5/31/22 ES

Jeremiah with ESS was onsite performing sanitary sewer inspections. 6/6/22 ES

ESS has a dirt crew on site working on compacting site and putting Tensar TriAx TX5 geogrid with aggregate down. 6/6/22 ES

Comments: