

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20212128  
Address: 150 NW OLDHAM PKWY, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Aggregate Base</b>	Ronald Paynter	Passed	Tuesday, June 07, 2022

Informational: 1 Misc	Geogrid Tenax 302 was delivered on site. KAW Valley is preparing the subgrade before laying the stabilization material. RP 3-2-22
Informational: 2 Misc	KAW Valley started rolling out geogrid and covering it with 6 inches of AB3 until the ran out of material. RP 3-3-22
Informational: 3 Misc	KAW Valley still laying down geogrid and AB3. RP 3-4-22
Informational: 4 Misc	KAW Valley was on site laying down more geogrid and AB3 for the subgrade until it starts raining. RP 3-21-22
Informational: 5 Misc	Proof roll for the curb line failed, So KAW Valley reworked those areas continued adding more rock to the subgrade. RP 3-28-22
Informational: 6 Misc	KAW Valley is still reworking on the subgrade for the curb line and parking lot, where it failed the proof roll. RP 4-8-22
Informational: 7 Misc	Spoke with Mike with Epic concrete. They are going to be pouring the dumpster pad and drive area coming out from it tomorrow with 8" thick KCMMB concrete. 4/25/22 ES
Informational: 8 Misc	Performed proof roll for parking lot with Kaw Valley and Rick from JE Dunn.

All areas of parking lot were solid and ready for final grading/paving. 5/9/22  
ES

Pavement installed after aggregate proof roll passed. Closing inspection as  
passed for final. 6/7/22 ES

**Comments:**