

Service Center: LSMT

Required Date: 12/31/2020

Department: Crew_Hq

Work Date: 12/31/2020

Project Code:

Energy

Se 3rd St 4 1400

Project Name:

Design: 1

[illegible]

WR Level	All Spans	Install
Additional Items	Description	
	bore	1

Spans:	ALL	All Spans	GRID X:	GRID Y:
		Install		
1PCD-DB0EB-2F		1PH CONDUIT-DIR BORE 0 END BENDS-2" FLEX		
CD2F-CDB(VL)		CONDUIT-FLEX 2IN 1WAY-CONTRACT DIR BORE	1310 LF	*
1PUC-EBEB1/0		1PH PRI UG CBL-ELBOW TO ELBOW 1/0 AL		
CBL1C1/0A-CNJ(VL)		CBL UG 15KV EP/XLP .220 1/0AL-1C-CNJ	1310 LF	*

		Remove		
1PUC-EBEB1/0	1PH PRI UG CBL-ELBOW TO ELBOW 1/0 AL			
CBL1C1/0A-CNJ(VL)	CBL UG 15KV EP/XLP .220 1/0AL-1C-CNJ	1590 LF	*	

Point: 2.00	UFLID: 1512826	GRID X: 1260200.38	GRID Y: 14134338.25
Install			
3SZR-2LP2	3PH SECZLR-200A LP 2CBL		
SECT3-2LP	SECTNLZR-PM 15kV 200A 3PH LP	1 EA	*



Leadman As-Built Report
Work Request: 970663

1/26/2021

Service Center: LSMT

Required Date: 12/31/2020

Department: 292

Work Date: 12/31/2020

Project Code:

Evergy

Project Name:

Se 3rd St 4 1400

Design: 1

MU Code	MU Description				
CU Code*	CU Description	Est Qty	UOM	UOP	Act Qty
Point: 6.00	UFLID: 1512827	GRID X: 1260763.69	GRID Y: 14134103.25		
Install					
1SZR-2LP2	1PH SECZLR-200A LP 2CBL				
SECT1-2LP	SECTNLZR-PM 15kV 200A 1PH LP	1 EA	*		

(*Right-click on CU for Material List)