

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20214290
Address: 1399 NE DOUGLAS ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	Robb Popp	Partial	Thursday, June 16, 2022

Corrective Action Required:

1	Misc	-COMPLETE ROCK ON UNFINISHED SIDE -REMOVE WOOD BLOCKING THROUGH PENETRATIONS IN SEPARATION WALL -ADDRESS ALL THROUGH PENETRATIONS AND GAPS -REMOVE J BOX FROM ASSEMBLY AND COMPLETE ASSEMBLY IN 105 -PROVIDE UL DETAIL FROM THROUGH PENETRATIONS AT 4" PVC
---	------	--

**OK TO TAPE ROCK TO DROP CEILING LINE

Comments: