

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20220445
Address: 900 NW BLACK TWIG CIR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Stabilized Subgrade	Eric Sharp	Partial	Thursday, June 16, 2022

Informational:

1	Misc	ESS was onsite grading Black Twig preparing for grid and aggregate sub base. 6/9/22 ES
		ESS continued work on Black Twig Cir. 6/10/22 ES
		ESS laid down geogrid and started covering with rock and grading. 6/13/22 ES
		ESS continued work on Black Twig Cir. 6/14/22 ES
		Performed proof roll with Cody from ESS, had one section ~100' from station 20+40 to 21+40 proof rolled from station 17+50 to Lowenstein Dr and all other areas passed. 6/15/22 ES
		Seal-o-matic was onsite performing sub base stabilization on upper part of Black Twig Cir. 6/16/22 ES

Comments: