

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20216112
Address: 4400 SW GRINDSTONE CIR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Mark Harding	Failed	Friday, June 24, 2022

Corrective Action Required:

Misc

- provide structural straps all top plates bores 50% or more all exterior walls and interior load bearing walls, straps min 1 1/2" wide, 16 ga, must extend 6" each side passed opening with (4) 10D nails each side of strap ** incomplete
- fireblock between dbl wall top plate, 1st floor bath **incomplete.
- provide 30" vertical clearance at 2nd floor attic access , now cut the roof shetathing back for acces to the main attic.
- provide H2.5 truss hold downs at trpl girder master bed , **incomplete

Comments: