

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20213811  
Address: 3813 SW MARYVILLE PL, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Mark Harding	Failed	Friday, June 24, 2022

Corrective Action Required:

1 Misc

- nail off stud shoe 1st floor bath , Incomplete.
- over notched king stud at front window , install a full length stud, stud does not meet top plate.
- structural strap top plate master bath
- provide (4) 2X stud pack at garage wall for 2nd floor girder truss bearing per plans , incomplete.
- provide correct header design at 2nd floor front bedroom,, was this addressed?
- Address five joist that are bored more than 3 inches over kitchen for 3 inch DWV provide engineers letter on strapping or install floor Joist per code. See picture on portal

**Comments:**