

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20220445
Address: 900 NW BLACK TWIG CIR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Curb Construction	Eric Sharp	Partial	Tuesday, June 28, 2022

Informational:

1	Misc	ESS on site working on getting geogrid down and aggregate base on top. 6/13/22 ES
		ESS on site working on finishing laying rock, grading and compacting aggregate for curb and roadway. 6/14/22 ES
		Performed proof roll with Cody from ESS using 20.05 ton loaded truck. 6/15/22 ES
		Richard's crew started on the curbs on the west side of Black Twig Cir. Installed almost 800' of curb and coated with white cure. 6/16/22 ES
		Proofed rolled black twig cir and north parking lot of apartments again. 6/27/22 ES
		Crews started putting up stakes and string line for curbs. 6/28/22 ES

Comments: