

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20214416
Address: 540 NW CHIPMAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Aggregate Base	John Jackson	Partial	Wednesday, July 06, 2022

Informational:

1 Misc

07/06/22 Wednesday (Seal-O-Matic)

Contractor laid base first lift of 2" (type 2) asphalt on parking. Projection of 1000 tons o asphalt. 3rd party testing for density is CFS Engineers -Mike Capps. The first was completed around 1:00PM. Southside of parking lot cooled down enough to begin second layer of base asphalt . The total amount of (type-2) asphalt laid for the day is approximately 1100 tons. Weather conditions in the high 80's to the low 90's.

Comments: