

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20214153

Address: 2150 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081  
2100 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Curb Construction</b>	Eric Sharp	Partial	Wednesday, July 13, 2022

Informational:

1	Misc	Richard's crew from ESS laid over 60 yards of KCMMB mix for Black Twig. RP 12-16-21
---	------	---

Informational:

2	Misc	Richard's crew hand poured all radius's and curb inlets except for 1 that has the wrong top. Everything is covered with blankets until concrete passes strength test. RP 12-17-21
---	------	---

Informational:

3	Misc	Epic Concrete poured 70 cubic yards of 5K KCMMB mix for Over 1400 feet of curbing. CSN was on site doing testing. Curbs were covered with blankets until they pass strength testing. RP 12-20-21
---	------	--

Informational:

4	Misc	Epic laid another 60 cubic yards of 5K KCMMB mix for curbing radius's Mike Simpson was on site making cylinders and doing testing. RP 12-22-21
---	------	--

Informational:

5	Misc	ESS laying base aggregate for curbs and roadway. 6/20/22 ES
---	------	---

Epic Concrete on site laying curb. 7/12/22 ES

Epic Concrete pouring curbs. 7/13/22 ES

**Comments:**