CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20214153

Address: 2150 NW LOWENSTEIN DR, LEES SUMMIT, MO 640812100 NW LOWENSTEIN DR, LEES SUMMIT, MO

64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Outcome: Date:

Pavement-Curb ConstructionEric SharpPartialThursday, July 14, 2022

Informational:

1 Misc Richard's crew from ESS laid over 60 yards of KCMMB mix for Black Twig. RP

12-16-21

Informational:

2 Misc Richard's crew hand poured all radius's and curb inlets except for 1 that has

the wrong top. Everything is covered with blankets until concrete passes

strength test. RP 12-17-21

Informational:

3 Misc Epic Concrete poured 70 cubic yards of 5K KCMMB mix for Over 1400 feet of

curbing. CSN was on site doing testing. Curbs were covered with blankets

until they pass strength testing. RP 12-20-21

Informational:

4 Misc Epic laid another 60 cubic yards of 5K KCMMB mix for curbing radius's Mike

Simpson was on site making cylinders and doing testing. RP 12-22-21

Informational:

5 Misc ESS laying base aggregate for curbs and roadway. 6/20/22 ES

Epic Concrete on site laying curb. 7/12/22 ES

Epic Concrete pouring curbs. 7/13/22 ES

Epic Concrete working on finishing curbs and radiuses. 7/14/22 ES

Comments: