

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20220445  
Address: 900 NW BLACK TWIG CIR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Proof Roll</b>	Eric Sharp	Partial	Friday, July 15, 2022

Corrective Action Required:

1	Misc	Performed proof roll with Cody from ESS, had one section ~100' on East side of roadway from station 20+40 to 21+40 proof rolled from station 17+50 to Lowenstein Dr and all other areas passed. 6/15/22 ES
		Performed proof roll; with 20.12 ton load, on parking lot on north side of apartments and Black Twig Cir. All areas were solid and passed. 6/17/22 ES
		Performed proof roll for curbs along Black Twig Cir and north side parking lot with a load of 19.85 tons. All areas were solid and passed. 6/27/22 ES
		Scheduling proof roll for base asphalt 7/16/22 @ 9am. 7/15/22 ES

**Comments:**