

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20211246

Address: 1010 NW PRYOR RD, LEES SUMMIT, MO 640811000 NW PRYOR RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Site Visit</b>	Eric Sharp	Partial	Monday, July 18, 2022

Informational:

1 Misc ESS has started mass grading after last weeks snow event. RP 2-9-22

Informational:

2 Misc ESS is still just mass grading the site. Talked with Codi concerning approved set of plans for the lots. He said he will inform his side to submit the plans for approval. RP 2-10-22

Informational:

3 Misc ESS has finished mass grading for the sites. Still waiting on approved plans before the laying of any utilities. RP 2-15-22

Informational:

4 Misc No work being done due to the snow storm. RP 2-17-22

Informational:

5 Misc No utility or exterior work being done today. RP 2-22-22

Informational:

6 Misc No exterior work being done today due to snow. RP 2-24-22

Informational:

7 Misc No work being done today that needs inspection. RP 2-25-22

Informational:

8 Misc Tyler from ESS saw cut the roadway into SWOP. They set manhole A1 and poured the base and invert. RP 2-28-22

Informational:

9 Misc Tyler's crew removed existing storm structure and all but the last 5 feet of storm pipe (utilities on the collar). They also laid 119 feet of 24 inch HDPE

<p>Informational: 10 Misc</p> <p>Informational: 11 Misc</p> <p>Informational: 12 Misc</p> <p>Informational: 13 Misc</p> <p>Informational: 14 Misc</p> <p>Informational: 15 Misc</p> <p>Informational: 16 Misc</p> <p>Informational: 17 Misc</p> <p>Informational: 18 Misc</p> <p>Informational: 19 Misc</p>	<p>storm pipe and set end section A-1. RP 3-2-22</p> <p>No work being done on site today. RP 3-10-22</p> <p>ESS is on site just breaking rock for the storm lime. RP 3-14-22</p> <p>No crews working after last night's weather. Appears storm box lids were placed after pouring collars and inverts yesterday. 3/18/22 ES</p> <p>Completed sanitary testing today. Waiting to hear that the line is ready for camera testing before I notify Water. No other work is being done on site today. RP 4-6-22</p> <p>More mass grading happening today. RP 4-11-22</p> <p>ESS still mass grading and hauling off excess material. RP 4-12-22</p> <p>Roy and Son Fencing was on site installing fencing along the perimeter by the highway. 4-18-22</p> <p>Work being done on site is hauling dirt out for lot 7B. Roy and Son still installing fence along the highway. RP 4-19-22</p> <p>Roy and sons still installing fencing along the highway perimeter. RP 4-21-22</p> <p>No utility work has been being performed on site for some time. 5/11/22 ES</p> <p>No utility work or grading taking place. 5/25/22 ES</p> <p>No utility work being done. 5/31/22 ES</p> <p>Water onsite doing camera work/bond inspection. 6/17/22 ES</p> <p>No work being done. 7/15/22 ES</p> <p>No work being done. 7/18/22 ES</p>
---	---

**Comments:**