

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOMCOM20220491
Address: 1153 NE RICE RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
In-wall Inspection	Khanh Nguyen	Failed	Tuesday, July 19, 2022

Corrective Action Required:

1	Misc	-PROVIDE BACKINGS FOR THE 18" VERTICAL GRAB BARS IN RESTROOMS -PROTECT PLUMBING IN LAUNDRY ROOM -CIRCUITS TO SWITCHES AND LIGHTS IN PATIENT CARE AREA SHALL BE COMPLIANT WITH 517.13(A). ALSO PER REQUIREMENT OF 517.13(B), SHALL USE THE INSULATED EQUIPMENT GROUNDING CONDUCTOR WITHIN THE HCF-SG MC TO BOND ALL BOXES/EQUIPMENT ENCLOSURE, RECEPTACLES, AND SWITCHES, EXCEPT FOR LIGHTS MORE THAN 7.5 FT ABOVE FLOOR
---	------	---

Comments: