

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20215387

Address: 914 NW BLACK TWIG CIR, LEES SUMMIT, MO 64081932 NW BLACK TWIG CIR, LEES SUMMIT, MO
64081900 NW BLACK TWIG CIR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Proof Roll	Eric Sharp	Passed	Thursday, July 21, 2022

Informational:

1 Misc

Performed proof roll with Cody from ESS using 20.05 ton load of rock. 6/15/22 ES

Performed proof roll on remaining section of Black Twig Cir w/ 20.12 tons of rock. Passed 6/17/22 ES

ESS laying and compacting aggregate. 6/20/22 ES

ESS working on final grading preparing for base asphalt. 7/15/22 ES

Performed proof roll with 20.24 ton load on northern parking lot and all of Black Twig Cir. Only area with issue was Far East end near connection to existing parking lot where a sprinkler had saturated the ground. 7/16/22 ES

Seal-O-Matic laying 3" of Type 2 base asphalt on Black Twig. 7/20/22 ES

Seal-O-Matic laying 2" of Type 2 R base asphalt on Black Twig. 7/21/22 ES

Comments:

