

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20220570
Address: 1120 NW MAIN ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	John Jackson	Partial	Monday, August 15, 2022

Informational:

1 Misc

07/22/22 Friday JMJ (Central Plumbing/Steve)
Contractor will install approximately 300' of 12" PVC serra lock pipe from 12+90 to 15+90 for public water main. As-built will reflect changes in installation of 11.25 deg bends.

7-26-22 AN. Spoke with Steve from central plumbing. Water main and all T,s have no valves on the plans . Central plumbing is going to call their engineers to revise the plans.

08/10/22 Wednesday JMJ (Central Plumbing/Steve)
Contractor return to work site today valves were on 12" main ever 500' . The contractor was able to locate the newly install water main pipe. 12" gate valve, 12"x12"x10" tee, and 12"x12"x4" tee & 4" gate valve was installed. Contractor installed approximately 40' of water pipe.

08/11/22 Thursday JMJ (Central Plumbing/Steve)
The contractor has continued to install 12" water main from Sta. 19+70 approximately. Contractor has install more than 200' of 12" PVC water main @ 9:40AM. Fire Hydrant is at Sta. 21+95.67. Two 12" valves and a 12"x8" tee was installed but the Sta. were not identified on the plans.

08/15/22 Monday JMJ (Central Plumbing/Steve)
Contractor installing on 12" water main that were missed by Contractor's

Engineer. Contractor backfilled excavation of line from today and last week.
Contractor of load materials that were delivered to site.

Comments: