

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20220445
Address: 900 NW BLACK TWIG CIR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	Eric Sharp	Passed	Tuesday, August 23, 2022

Corrective Action Required:

1	Misc	Tyler's crew was working on sanitary line B, had set the base for manhole B-3 and plugged the upstream outlet. 3/17/22 ES
---	------	---

Informational:

2	Misc	Tyler's crew laid 88 feet of 8 inch sanitary pipe. They also set manhole B-4. RP 3-21-22
---	------	--

Informational:

3	Misc	Tyler's crew laid 100 feet of sanitary pipe today. RP 3-28-22
---	------	---

Informational:

4	Misc	Tyler's crew laid the last 60 feet of sanitary pipe and set manhole B-5. RP 3-29-22
---	------	---

Informational:

5	Misc	Miller plumbing did sanitary sewer tie in to 1001 NW Black Twig Cir. 6/6/22 ES
		Miller plumbing doing tie ins on town homes. 8/11/22 ES

Comments: