

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20214153

Address: 2150 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081  
2100 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Aggregate Base</b>	Eric Sharp	Passed	Monday, August 29, 2022

Informational:

1 Misc

They laid over 1,000 tons AB3 6 inches thick for Black Twig. RP 12-14-21

Informational:

2 Misc

They laid 6 inches of AB3 for building #2 parking lot. RP 12-15-21

Informational:

3 Misc

Spoke with Cody this morning. They plan on starting on the sub grade stabilization on Black Twig Cir early next week. 6/8/22 ES

Sub grade stabilization pass proof roll, ready to begin aggregate layer. 6/17/22 ES

EES began laying and compacting aggregate. 6/20/22 ES

Performed proof roll with ESS and CFS 20.24 ton load. 7/16/22 ES

Seal-O-Matic laying 3" of Type 2 base asphalt on Black Twig and North parking lot. 7/20/22 ES

ESS performed a proof roll on south apt parking lot with 19.91 ton load. 7/21/22 ES

ESS laying aggregate base down on South parking lot. 7/22/22 ES

ESS grading aggregate base on South parking lot. 7/26/22 ES

Performed proof roll on South parking lot for curbs with a 20.10 ton load.  
Passed 8/1/22 ES

Performed proof roll on South parking lot for asphalt base with a 19.69 ton  
load. Passed 8/25/22 ES

**Comments:**